IT Committee

From:	Jordan Molina <jordan.k.molina@co.maui.hi.us></jordan.k.molina@co.maui.hi.us>		
Sent:	Thursday, August 5, 2021 1:02 PM		
То:	IT Committee		
Subject:	IT-10 Waiale Road Extension		
Attachments:	Presentation - Waiale Road Extension IT-10.pdf		

Aloha Committee Chair Sugimura,

For today's meeting, please see the attached presentation from the Department.

Mahalo

Jordan Molina Deputy Director of Public Works County of Maui 200 S. High Street, Room 434 Wailuku, Hawaii 96793 (808) 270-7845




Waiale Road Extension (IT-10)

August 5, 2021 Department of Public Works

Waiale Road Extension – Today's Agenda

- Master Plans
- Project Scope
- Cost Estimate
- Current Status
- Project Schedule



Waiale Road Extension – Master Plans


- 1997 Maui Long Range Land Transportation Plan
- Federal-Aid Highways 2035 Transportation Plan for the District of Maui)
- Hele Mai Maui 2040 Transportation Plan
- Kehalani Project District
- Waikapu Town Project District

Waiale Road Extension – Kehalani

- Kehalani Project District required to cost share
- Kehalani has contributed various road improvement and land dedications towards the Waiale Rd Extension
- Verification that all outstanding obligations have been fulfilled is underway

Waiale Road Extension – Waikapu Town

- Waikapu Town Project District required to cost share
- DPW and Developer are working to execute a traffic MOA to identify the scope and phasing of traffic improvements and details of developer's contributions
- Execution of MOA required by LUC before subdivision applications can be submitted
- Draft MOA under review by DPW



Waiale Road Extension – Project Scope

- Intersection improvements at Waiko Road and Honoapiilani Highway
- Waikapu Stream bridge crossing
- Extend utility systems (drains, water, sewer, recycle water, electric, CATV, TEL)
- Roadway pavement structure (8,600 LF)
- Complete Streets improvements (landscaping, pedestrian and bike paths, streetlighting)

Waiale Road Extension – Cost Estimate

Activity	Cost
Environmental, Design, and Permits	\$3,000,000
Land Acquisition	\$1,000,000
Construction and Construction Management	\$34,000,000
Total Cost	\$38,000,000

Waiale Road Extension – Current Status

- FY2021 Budget \$500,000 for land acquisition, planning and design
- Funding allows preliminary design and NEPA review to begin
- Consultant contracting underway. Completion estimated September 2021
- FY2022 Budget amendment anticipated to fully fund the project's environmental review, design and permitting

Waiale Road Extension – RAISE Grant

- DPW applied for USDOT 2021 RAISE Grant
- \$25M maximum grant awards
- Grant awards will be posted by November 22, 2021

Waiale Road Extension – Project Schedule

Activity	Timeline	Funding Year
Conceptual Design	Sept 2021 – Mar 2022	FY2022
Final Design	Mar 2022 – Dec 2023	FY2022
Environmental Review	Sept 2021 – Dec 2022	FY2022
Permitting	Dec 2022 – Dec 2023	FY2022
Land Acquisition	Dec 2022 – Dec 2023	FY2023
Construction	Dec 2023 – Dec 2024	FY2024

MAHALO!